

## MEMORANDUM



**TO:** File

**CC:**

**FROM:** Jenna McDonald

**DATE:** 3/29/2024

**RE:** DWSRF 7102 – Winthrop PRV Station Improvements Upcoming Schedule of Work

---

### **Week of 4/1/2024**

Waterline intends to complete the following work:

- Continue demolition of exterior planters at the PRV Station
- Excavate for, prepare, and pour the concrete pads for stair landings and splash pad
- Piping installation at the Faun Bar Tank

Additionally, Waterline's subcontractor, Bolton, to be on site at the PRV Station for concrete sounding and repair work

### **Week of 4/8/2024**

Waterline intends to complete the following work:

- Installation of insulation and siding at the PRV Station
- Installation of door frame at PRV Station
- Interior painting