



MEMORANDUM

TO: Anthony Marino, Town Manager
Steven Calla, Director of Public Works

FROM: Gregory McNeal, Woodard & Curran

DATE: August 7, 2023

RE: Revere, Crest, Grovers Watermain Improvements
Two-Week Look Ahead: Anticipated Schedule

The following is a summary of the work completed this week and the work J.P. Cardillo & Son, Inc. (contractor) has scheduled for the next two weeks. Please note, the anticipated schedule may vary due to unforeseen site conditions, weather conditions, or other factors out of the contractor's control.

Construction Updates and Schedule:

Work completed this week (7/31/23 to 8/3/23):

1. Completed installation of interconnections and valves at Harvard Street, Winthrop Street, and Centre Street.
2. Completed installation of insertion valve at Intersection of Lincoln Street and Winthrop Street.

Two-week Anticipated Schedule (8/7/23 to 8/18/23):

1. August 7 to August 12, 2023:
 - a. Scheduled Work:
 - i. Installation of 8-inch and 6-inch main, valves and hydrant at the intersection of Golden Drive and Revere Street.
 - ii. Installation of 8-inch main, valves and hydrant at the intersection of Sagamore Avenue and Revere Street.
 - iii. Weekend work: Installation of 8-inch main, valves and hydrant at intersection of Summit Avenue and Revere Street.
 - b. Traffic Management:
 - i. **(M-S, 7:30 AM to 5 PM):** Portion of Revere Street will be one-way traffic adjacent to the working area. Police will direct traffic.
2. August 13 to August 18, 2023:
 - a. Scheduled Work:
 - i. Continuation of weekend work: Installation of 8-inch main, valves and hydrant at intersection of Summit Avenue and Revere Street.
 - ii. Installation of 8-inch main, valves and hydrant at the intersection of Shirley Street and Revere Street.
 - b. Traffic Management:
 - i. **(S-F, 7:30 AM to 5 PM):** Portions of Revere Street will be one-way traffic adjacent to the working area. Police will direct traffic.

CONSTRUCTION PHOTOS:



Photo 1: Water main construction at Harvard Street.



Photo 2: New gate valve installed at intersection of Lincoln Street and Centre Street.



Photo 3: Installing new insertion valve on Winthrop Street.



Photo 4: New insertion valve installed on Winthrop Street.