



MEMORANDUM

TO: Anthony Marino, Town Manager
Steven Calla, Director of Public Works

FROM: Gregory McNeal, Woodard & Curran

DATE: September 28, 2023

RE: Revere, Crest, Grovers Watermain Improvements
Two-Week Look Ahead: Anticipated Schedule

The following is a summary of the work completed this week and the work J.P. Cardillo & Son, Inc. (contractor) has scheduled for the next two weeks. Please note, the anticipated schedule may vary due to unforeseen site conditions, weather conditions, or other factors out of the contractor's control.

Construction Updates and Schedule:

Work completed this week (9/25/23 to 9/28/23):

1. Excavated for water connection at intersection of Revere Street, Crest Avenue and Highland Avenue.
2. Installed new sidewalks on Crest Avenue.

Work scheduled (9/29/23 to 10/13/23):

1. September 29 to October 6, 2023:
 - a. Scheduled Work:
 - i. Install water interconnections at the intersection of Argyle Road and Revere Street.
 - ii. Install water interconnection at the intersection of Revere Street, Crest Avenue and Highland Avenue.
 - iii. Cleanup and driveway patching on Grovers Avenue.
 - b. Traffic Management:
 - i. **(M-F 2PM to 12 AM):** One-way traffic on Revere Street near work areas. Dunkin Donuts front lot will not be accessible at times after 3PM. Back lot and Argyle Road will be accessible at all times. Police will direct traffic.
2. October 9 to October 13, 2023:
 - a. Scheduled Work:
 - i. Adjusting castings on Grovers Avenue in preparation for paving.
 - b. Traffic Management:
 - i. **(M-F 7AM to 3PM):** Portions of Grovers Avenue will be one-way traffic near the work area. Police will direct traffic.



CONSTRUCTION PHOTOS:



Photo 1: Preparing sidewalk for placement of concrete.



Photo 2: New sidewalk installation on Crest Avenue.